

MERIDIAN LABS PVT. LTD.

SITE INSPECTION MEMO - HANDOVER COPY

Site: Jodhpur Solar Park, Block C

Date of inspection: 12 June 2026

Inspector: R. Nair (Field Engineering)

Findings:

1. Inverter bank C-4 shows intermittent DC ground faults during early morning hours. Recommend insulation resistance test on strings C4-07 through C4-12.
2. Tracker row 18 misaligned by approximately 4 degrees; drive motor coupling worn. Replacement part ordered.
3. Vegetation regrowth near perimeter fence exceeds the 30 cm limit. Schedule clearing within two weeks.

Estimated generation impact: 0.8 percent monthly.

Next inspection due: 12 September 2026.

Approved by: S. Kulkarni, Regional Manager